

ID	Task Name	Duration	Start	Sep '23							Oct '23							Nov '23							Dec '23							Jan '24							Feb '24							Mar '24						
				14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12	19	26	04	11	18	25	01	08	15	22	29	05	12	19	26	04						
1	Place St Denis /St Denijs Plein planning Vivaqua	128 days	Mon 21-08-23	[Gantt bar from Sep 14 to Mar 04]																																																
2	Phase 1 / Fase 1	81 days	Mon 21-08-23	[Gantt bar from Sep 14 to Feb 11]																																																
3	branchements / Aansluiting zone D	20 days	Mon 21-08-23	[Blue bar from Sep 14 to Oct 04]																																																
4	branchements / Aansluiting zone C	12 days	Fri 15-09-23	[Blue bar from Sep 28 to Oct 10]																																																
5	branchements / Aansluiting zone B	30 days	Tue 03-10-23	[Blue bar from Oct 03 to Nov 03]																																																
6	branchements / Aansluiting zone A	10 days	Tue 14-11-23	[Blue bar from Nov 14 to Nov 24]																																																
7	branchements / Aansluiting zone E	10 days	Tue 28-11-23	[Blue bar from Nov 28 to Dec 08]																																																
8	Phase 2 / Fase 2	47 days	Tue 12-12-23	[Gantt bar from Dec 12 to Feb 15]																																																
9	chemisage / Kous zone B	8 days	Tue 12-12-23	[Green bar from Dec 12 to Dec 20]																																																
10	chemisage / Kous zone C	12 days	Fri 22-12-23	[Green bar from Dec 22 to Jan 03]																																																
11	chemisage / Kous zone D	5 days	Tue 23-01-24	[Green bar from Jan 23 to Jan 28]																																																
12	Chemisage / Kous zone E	15 days	Tue 30-01-24	[Green bar from Jan 30 to Feb 15]																																																
13	Chemisage / Kous zone A	7 days	Tue 20-02-24	[Green bar from Feb 20 to Feb 27]																																																

